

TOWNSHIP OF NORTH FAYETTE

BUILDING DEPARTMENT

INSPECTION REQUESTS –All inspections except concrete pours will be scheduled for the following 1-hour time increments (8a.m.-9a.m., 9a.m.-10a.m., 10a.m.-11a.m., 11a.m.-12noon, 12noon-1p.m., 1p.m.-2p.m. or 2p.m.-3p.m.). **All inspection requests must be made by 7a.m. for same day inspections. It is advised to schedule inspection requests on the prior business day by 1p.m. to ensure the inspection will be done during the time increment you request.** If the inspection can not be done in the time increment requested, you will be contacted to schedule the inspection for another time increment. **When calling to schedule an inspection you will need the following information:**

1. Name
2. Phone number where you can be reached during the day
3. Permit number
4. Address
5. Type of inspection(s) you are requesting.
6. Day of inspection and time increment (i.e. 11a.m.-12noon).

To schedule an inspection, call the inspection scheduling line at 724-693-3125.

PERMIT NUMBER: _____

DATE ISSUED: _____

REQUIRED FIRE INSPECTIONS

SPRINKLER SYSTEM

_____ **FIRE LINE** – Visual and hydrostatic test of all pipes and valves from tee or valve to double check backflow prevention device.

_____ **HYDROSTATIC TEST** – System pumped up to 200 psi for 2 hours.

_____ **VISUAL** – Visual inspection of entire system when installation is complete.

_____ **FLOW TEST** – System must be active and on-line with alarm company.

FIRE ALARM AND FIRE DETECTION SYSTEM

_____ **VISUAL** - Visual inspection of entire system when installation is complete.

_____ **ALARM TEST** – Testing of all alarm devices.

KITCHEN HOOD SUPPRESSION SYSTEM

_____ **VISUAL** - Visual inspection of entire system when installation is complete.

_____ **SYSTEM ACTIVATION TESTING** – Testing of detection and manual devices.

CERTIFICATE OF OCCUPANCY – A Certificate of Occupancy cannot be issued until all of the inspections have been approved. Failure to obtain a Certificate of Occupancy will result in legal action and fines as prescribed under the PA UCC.

PLEASE HAVE ALL TESTING AND ACCEPTANCE FORMS ON SITE AT THE TIME OF INSPECTION INCLUDING ABOVE GROUND AND BELOW GROUND PIPING FOR SPRINKLER SYSTEMS, NFPA 72 RECORD OF COMPLETION AND INSTALLATION FORMS FOR FIRE ALARM AND DETECTION SYSTEMS AND TESTING AND INSPECTION FORMS FOR KITCHEN HOOD SUPPRESSION SYSTEM INSTALLATIONS.

PRINT OUT REPORTS FROM ALARM COMPANIES WILL BE REQUIRED FOR SYSTEM ACTIVATION TESTING.

SPECIAL NOTE – ADDITIONAL INSPECTIONS MAY BE REQUIRED AS NECESSARY.